

DEPARTMENT OF AUDITS AND ACCOUNTS

270 Washington Street, S.W., Room 4-101 Atlanta, Georgia 30334-8400

GREG S. GRIFFIN STATE AUDITOR (404) 656-2174

The Georgia Department of Audits and Accounts, as required by the Official Code of Georgia §50-6-32, has posted the Special Purpose Local Option Sales Tax (SPLOST) Report to the searchable website. We have not audited or reviewed the accompanying Special Purpose Local Option Sales Tax (SPLOST) Report and, accordingly, do not express an opinion or any other form of assurance on this information.

HOUSTON COUNTY BOARD OF EDUCATION SCHEDULE OF APPROVED LOCAL OPTION SALES TAX PROJECTS YEAR ENDED JUNE 30, 2018

PROJECT	ORIGINAL ESTIMATED COST (1)	CURRENT ESTIMATED COSTS (2)	AMOUNT EXPENDED IN CURRENT YEAR (3) (4)	AMOUNT EXPENDED IN PRIOR YEARS (3) (4)	TOTAL COMPLETION COST	EXCESS PROCEEDS NOT EXPENDED	PROJECT STATUS	ESTIMATED COMPLETION DATE
 2012 SPLOST (1) Acquiring instructional and administrative technology equipment (2) Acquiring safety and security equipment (3) Adding to, renovating, repairing, improving, and 		\$ 20,448,779.00 \$ 1,659,728.00	9,813.78 102,100.03	\$ 20,438,964.86 1,557,627.99	\$ 20,448,778.64 \$ 1,659,728.02	6 0.00	Completed Completed	October 30, 2017 September 30, 2017
equipping existing school buildings and other buildings and facilities		44,899,971.00	419,586.63	43,154,745.74	43,574,332.37		Ongoing	December 31, 2018
(4) Acquiring, constructing, and equipping two replacement elementary schools(5) Acquiring, constructing, and equipping a central		26,508,184.00		26,508,183.93	26,508,183.93		Completed	November 30, 2014
(3) Acquiring, constructing, and equipping a central transportation (bus) facility(6) Acquiring, constructing, and equipping stadium and		6,506,310.00	267,117.72	6,239,192.45	6,506,310.17		Completed	July 31, 2017
tennis facilities (7) Acquiring any necessary property, both real and		13,563,653.00		12,063,652.92	12,063,652.92		Ongoing	June 30, 2019
personal (8) Paying (Legal and Administrative) expenses incident		1,222,145.00		1,222,145.37	1,222,145.37		Completed	June 30, 2017
to accomplishing the foregoing		472,923.00		472,923.22	472,923.22		Completed	November 30, 2016
	\$	\$ 115,281,693.00 \$	798,618.16	\$ 111,657,436.48	\$\$	§0.00		
2017 SPLOST (1) Acquiring instructional and administrative technology								
equipment and materials		\$ 20,000,000.00 \$ 1,913,015.00	2,912,422.35 262,525.23	\$ 619,513.85 84,103.75	\$ 3,531,936.20 \$ 346,628.98	\$ 0.00	Ongoing Ongoing	June 30, 2022 June 30, 2022
(2) Acquiring safety, security, and fire protection equipment(3) Adding to, renovating, repairing, improving, furnishing and equipping existing school buildings, and physical education and other buildings and facilities, including any		1,913,013.00	202,525.25	64,105.75	340,028.98		Oligoling	June 30, 2022
necessary demolition (4) Adding to, constructing, renovating, furnishing, and		32,120,021.00	7,456,434.65	551,695.05	8,008,129.70		Ongoing	June 30, 2022
 (4) Adding to, constructing, renovating, furnishing, and equipping gymnasiums and athletic facilities (5) Renovations, additions, and improvements to parking and 		49,082,540.00	3,098,682.77		3,098,682.77		Ongoing	June 30, 2022
(b) renormation, addition, and improvements to parking and traffic access facilities, including any necessary sitework(6) Acquiring, constructing, furnishing, and equipping one		3,834,403.00	466,363.25		466,363.25		Ongoing	September 30, 2021
 (c) requiring constructing runnang, and equipping one new elementary school (7) Acquiring buses, vehicles, and transportation equipment (8) Acquiring any necessary property, both real and 		15,680,000.00 5,000,000.00	1,442,452.00	91,464.00	0.00 1,533,916.00		Ongoing Ongoing	August 31, 2020 August 31, 2021
personal		2,000,000.00	3,900.00	274 612 16	3,900.00		Ongoing	June 30, 2022
(9) Paying expenses incident to accomplishing the foregoing		404,612.00	5,620.00	374,612.16	380,232.16		Ongoing	November 30, 2021
	\$ 135,000,000.00	\$ 130,034,591.00 \$	15,648,400.25	\$	\$ 17,369,789.06	50.00		

 The School District's original cost estimate as specified in the resolution calling for the imposition of the Local Option Sales Tax.

(2) The School District's current estimate of total cost for the projects. Includes all cost from project inception to completion.

- (3) The voters of Houston County approved the imposition of a 1% sales tax to fund the above projects and retire associated debt. Amounts expended for these projects may include sales tax proceeds, state, local property taxes and/or other funds over the life of the projects.
- (4) In addition to the expenditures shown above, the School District has incurred interest to provide advance funding for the above projects as follows:

Prior Years Current Year	\$	5,731,954.59 1,395,059.38
Total	\$_	7,127,013.97