

DEPARTMENT OF AUDITS AND ACCOUNTS

270 Washington Street, S.W., Room 4-101 Atlanta, Georgia 30334-8400

GREG S. GRIFFIN STATE AUDITOR (404) 656-2174

The Georgia Department of Audits and Accounts, as required by the Official Code of Georgia §50-6-32, has posted the Special Purpose Local Option Sales Tax (SPLOST) Report to the searchable website. We have not audited or reviewed the accompanying Special Purpose Local Option Sales Tax (SPLOST) Report and, accordingly, do not express an opinion or any other form of assurance on this information.

HOUSTON COUNTY BOARD OF EDUCATION SCHEDULE OF APPROVED LOCAL OPTION SALES TAX PROJECTS YEAR ENDED JUNE 30, 2019

<u>PROJECT</u>	ORIGINAL ESTIMATED COST (1)	CURRENT ESTIMATED COSTS (2)	AMOUNT EXPENDED IN CURRENT YEAR (3) (4)	AMOUNT EXPENDED IN PRIOR YEARS (3) (4)	TOTAL COMPLETION COST	PROJECT STATUS	ESTIMATED COMPLETION DATE
2012 SPLOST							
(1) Acquiring instructional and administrative technology							
equipment	\$	20,448,779.00	\$	20,448,778.64 \$	20,448,778.64	Completed	October 30, 2017
(2) Acquiring safety and security equipment		1,659,728.00		1,659,728.02	1,659,728.02	Completed	September 30, 2017
(3) Adding to, renovating, repairing, improving, and							
equipping existing school buildings and other buildings							D 1 21 2010
and facilities (4) Acquiring, constructing, and equipping two replace-		44,414,364.00 \$	840,031.59	43,574,332.37	44,414,363.96	Completed	December 31, 2018
ment elementary schools		26,508,184.00		26,508,183.93	26,508,183.93	Completed	November 30, 2014
(5) Acquiring, constructing, and equipping a central		20,300,104.00		20,300,103.33	20,300,103.33	completed	1101011001 30, 2011
transportation (bus) facility		6,506,310.00		6,506,310.17	6,506,310.17	Completed	July 31, 2017
(6) Acquiring, constructing, and equipping stadium and						•	•
tennis facilities		15,513,653.00	2,197,460.78	12,063,652.92	14,261,113.70	Ongoing	November 30, 2019
(7) Acquiring any necessary property, both real and							
personal		1,222,145.00		1,222,145.37	1,222,145.37	Completed	June 30, 2017
(8) Paying (Legal and Administrative) expenses incident							
to accomplishing the foregoing		472,923.00		472,923.22	472,923.22	Completed	November 30, 2016
	\$125,000,000.00 \$	116,746,086.00 \$	3,037,492.37	\$ 112,456,054.64 \$	115,493,547.01		
<u>2017 SPLOST</u>							
(1) Acquiring instructional and administrative technology							
equipment and materials	\$	19,180,000.00 \$	6,340,689.10		9,872,625.30	Ongoing	June 30, 2022
(2) Adding to repositing repositing improving furnishing		1,913,015.00	264,543.97	346,628.98	611,172.95	Ongoing	June 30, 2022
(3) Adding to, renovating, repairing, improving, furnishing and equipping existing school buildings, and physical							
education and other buildings and facilities, including any							
necessary demolition		32,586,890.00	7,045,130.36	8,008,129.70	15,053,260.06	Ongoing	June 30, 2022
(4) Adding to, constructing, renovating, furnishing, and		, ,	, ,	, ,		5 5	ŕ
equipping gymnasiums and athletic facilities		50,905,040.00	17,802,025.03	3,098,682.77	20,900,707.80	Ongoing	June 30, 2022
(5) Renovations, additions, and improvements to parking and							
traffic access facilities, including any necessary sitework		4,327,084.00	1,713,477.12	466,363.25	2,179,840.37	Ongoing	September 30, 2021
(6) Acquiring, constructing, furnishing, and equipping one							
new elementary school		22,000,000.00	1,310,376.26	0.00	1,310,376.26	Ongoing	August 31, 2020
(7) Acquiring buses, vehicles, and transportation equipment		5,312,750.00	1,802,256.75	1,533,916.00	3,336,172.75	Ongoing	August 31, 2021
(8) Acquiring any necessary property, both real and		2 000 000 00	4 545 465 35	2 000 00	4 540 005 05	0 :	I 20 2022
personal (9) Paying expenses incident to accomplishing the foregoing		2,000,000.00 404,612.00	1,545,165.35	3,900.00 380,232.16	1,549,065.35 380,232.16	Ongoing Ongoing	June 30, 2022 November 30, 2021
(>) - aying expenses including to accomplishing the foregoing		404,012.00		300,232.10	300,232.16	Oligoling	110vemoei 50, 2021
	\$135,000,000.00 \$	138,629,391.00 \$	37,823,663.94	\$17,369,789.06 \$	55,193,453.00		

- (1) The School District's original cost estimate as specified in the resolution calling for the imposition of the Local Option Sales Tax.
- (2) The School District's current estimate of total cost for the projects. Includes all cost from project inception to completion.
- (3) The voters of Houston County approved the imposition of a 1% sales tax to fund the above projects and retire associated debt. Amounts expended for these projects may include sales tax proceeds, state, local property taxes and/or other funds over the life of the projects.
- (4) In addition to the expenditures shown above, the School District has incurred interest to provide advance funding for the above projects as follows:

Prior Years	\$	7,127,013.97
Current Year	-	1,275,550.00
Total	\$	8,402,563.97