



## DEPARTMENT OF AUDITS AND ACCOUNTS

270 Washington Street, S.W., Room 4-101  
Atlanta, Georgia 30334-8400

**GREG S. GRIFFIN**  
STATE AUDITOR  
(404) 656-2174

The Georgia Department of Audits and Accounts, as required by the Official Code of Georgia §50-6-32, has posted the Special Purpose Local Option Sales Tax (SPLOST) Report to the searchable website. **We have not audited or reviewed the accompanying Special Purpose Local Option Sales Tax (SPLOST) Report and, accordingly, do not express an opinion or any other form of assurance on this information.**

ATLANTA INDEPENDENT SCHOOL SYSTEM  
SCHEDULE OF APPROVED LOCAL OPTION SALES TAX PROJECTS  
YEAR ENDED JUNE 30, 2019

<u>PROJECT</u>	<u>ORIGINAL ESTIMATED COST (1)</u>	<u>CURRENT ESTIMATED COSTS (2)</u>	<u>AMOUNT EXPENDED IN CURRENT YEAR (3)</u>	<u>AMOUNT EXPENDED IN PRIOR YEARS (4)</u>	<u>PROJECT STATUS</u>
<b>SPLOST IV</b>					
Dekalb County					
Capital outlay projects consisting of construction, renovations, modifications, additions and equipment for the following facilities: The Howard School, Lin Elementary School and Whitefoord Elementary School and any future updates: Crim High School, Coan, Springdale	19,500,463	30,648,161	1,750	30,646,411	Ongoing
Fulton County					
Capital outlay projects including new school construction, classroom additions, renovations, infrastructure improvements, upgrading security system, technology improvements, land acquisition, site preparation, providing staff development and instructional	499,962,831	489,462,831	4,104,544	405,570,573	Ongoing
<b>SPLOST V</b>					
Fulton County					
Capital outlay projects including new school construction, classroom additions, renovations, infrastructure improvements, upgrading security system, technology improvements, land acquisition, site preparation, providing staff development and instructional	525,695,691	525,695,691	112,975,685	29,683,664	Ongoing
Dekalb County					
Capital outlay projects including new school construction, classroom additions, renovations, infrastructure improvements, upgrading security system, technology improvements, relocations, site preparation, providing staff development and instructional	20,057,000	20,057,000	2,980,412	1,765,703	Ongoing
<b>Totals</b>	<b>\$ 1,065,215,985</b>	<b>\$ 1,065,863,683</b>	<b>\$ 120,062,391</b>	<b>\$ 467,666,350</b>	

**Reconciliation of the Schedule of Approved Local Option Sales Tax Projects expenditures to the Capital Projects**  
**Fund total expenditures on the Statement of Revenues, Expenditures, and Changes in Fund Balances**  
**Governmental Funds:**

Expenditures from above paid by SPLOST funding 120,062,391

Expenditures not reflected above that were paid from other local sources of the School System

**Total Capital Projects Expenditures** 120,062,391

(1) The School System's original cost estimate as specified in the resolution calling for the imposition of the Local Option Sales Tax.

(2) The School System's current estimate of total cost for the projects. Includes all cost from project inception to completion.

(3) The voters of Fulton and Dekalb Counties approved the imposition of a 1% sales tax to fund the above projects and retire associated debt. Amounts expended for these projects may include sales tax proceeds, state, local property taxes and/or other funds over the life of the projects.

(4) The School System's amounts expended in prior years related to the above projects.

(5) The Original Estimated Cost is based on Collections at 100%