

Greg S. Griffin State Auditor 404.656.2174

Kristina Turner Deputy State Auditor 404.657.4352

The Georgia Department of Audits and Accounts, as required by the Official Code of Georgia §50-6-32, has posted the Special Purpose Local Option Sales Tax (SPLOST) Report to the searchable website. We have not audited or reviewed the accompanying Special Purpose Local Option Sales Tax (SPLOST) Report and, accordingly, do not express an opinion or any other form of assurance on this information.

BAKER COUNTY BOARD OF EDUCATION SCHEDULE OF APPROVED LOCAL OPTION SALES TAX PROJECTS YEAR ENDED JUNE 30, 2021

2015 SPLOST PROJECT	ORIGINAL ESTIMATED COST (1)	CURRENT ESTIMATED COSTS (2)	AMOUNT EXPENDED IN CURRENT YEAR (3)	AMOUNT EXPENDED IN PRIOR YEARS (3)	TOTAL COMPLETION COST	EXCESS PROCEEDS NOT EXPENDED	ESTIMATED COMPLETION DATE
 (i) Repairing, Improving, Adding to, renovating, extending, upgrading, and equipping school buildings, support facilities and athletic facilities in the Baker County School District useful or desirable in connection therewith, including acquiring any necessary propery therefore, both real and personal; 	\$ 910,000.00 \$	1,022,359.58 \$	42,198.54 \$	1,022,359.58 \$	- 9	.	June 2022
(ii) Adding Classrooms;	15,000.00	10,000.00	-	-	-	-	June 2022
(iii) Acquiring transportation vehicles and maintenance vechiles and equipment;	45,000.00	190,500.00	92,660.00	97,796.36	-	-	June 2022
(iv) Acquiring and upgrading buses;	50,000.00	267,434.52	-	267,434.52	-	-	June 2022
(v) Acquring technology, safety, and security equipment;	15,000.00	80,000.00	75,955.18	2,434.00	-	-	June 2022
(vi) Improving transportation facilities;	10,000.00	186.27	-	186.27	-	-	June 2022
(vii) And paying expenses incidental to accomplish the forego	ng. 5,000.00	2,500.00	-	-	-	-	June 2022
(viii) Debt Principal and interest payments	350,000.00	275,000.00	<u> </u>	<u> </u>	<u> </u>		June 2022
	\$ 1,400,000.00 \$	1,847,980.37 \$	210,813.72 \$	1,390,210.73 \$		-	
2020 SPLOST PROJECT	ORIGINAL ESTIMATED COST (1)	CURRENT ESTIMATED COSTS (2)	AMOUNT EXPENDED IN CURRENT YEAR (3)	AMOUNT EXPENDED IN PRIOR YEARS (3)	TOTAL COMPLETION COST	EXCESS PROCEEDS NOT EXPENDED	ESTIMATED COMPLETION DATE
	ESTIMATED COST (1)	ESTIMATED	EXPENDED IN CURRENT	EXPENDED IN PRIOR	COMPLETION	PROCEEDS NOT EXPENDED	COMPLETION
PROJECT (i) Repairing, Improving, Adding to, renovating, extending, upgrading, demolishing, and equipping school buildings, support facilities and athletic facilities in the Baker Count School District useful or desirable in connection therewith, including acquring any necessary propery	ESTIMATED COST (1)	ESTIMATED COSTS (2)	EXPENDED IN CURRENT YEAR (3)	EXPENDED IN PRIOR YEARS (3)	COMPLETION COST	PROCEEDS NOT EXPENDED	COMPLETION DATE
PROJECT (i) Repairing, Improving, Adding to, renovating, extending, upgrading, demolishing, and equipping school buildings, support facilities and athletic facilities in the Baker Count School District useful or desirable in connection therewith, including acquring any necessary propery therefore, both real and personal;	* 910,000.00 \$	ESTIMATED COSTS (2) 910,000.00 \$	EXPENDED IN CURRENT YEAR (3)	EXPENDED IN PRIOR YEARS (3)	COMPLETION COST	PROCEEDS NOT EXPENDED	COMPLETION DATE
PROJECT (i) Repairing, Improving, Adding to, renovating, extending, upgrading, demolishing, and equipping school buildings, support facilities and athletic facilities in the Baker Count School District useful or desirable in connection therewith, including acquring any necessary propery therefore, both real and personal; (ii) Adding Classrooms; (iii) Acquiring transportation vehicles and maintenance	\$ 910,000.00 \$ 15,000.00	estimated costs (2) 910,000.00 \$ 15,000.00	EXPENDED IN CURRENT YEAR (3)	EXPENDED IN PRIOR YEARS (3)	COMPLETION COST	PROCEEDS NOT EXPENDED	June 2026
PROJECT (i) Repairing, Improving, Adding to, renovating, extending, upgrading, demolishing, and equipping school buildings, support facilities and athletic facilities in the Baker Count School District useful or desirable in connection therewith, including acquring any necessary propery therefore, both real and personal; (ii) Adding Classrooms; (iii) Acquiring transportation vehicles and maintenance vechiles and equipment;	\$ 910,000.00 \$ 15,000.00	910,000.00 \$ 15,000.00 45,000.00	EXPENDED IN CURRENT YEAR (3)	EXPENDED IN PRIOR YEARS (3)	COMPLETION COST	PROCEEDS NOT EXPENDED	June 2026 June 2026
PROJECT (i) Repairing, Improving, Adding to, renovating, extending, upgrading, demolishing, and equipping school buildings, support facilities and athletic facilities in the Baker Count School District useful or desirable in connection therewith, including acquring any necessary propery therefore, both real and personal; (ii) Adding Classrooms; (iii) Acquiring transportation vehicles and maintenance vechiles and equipment; (iv) Acquiring and upgrading buses;	\$ 910,000.00 \$ 15,000.00 \$ 50,000.00	910,000.00 \$ 15,000.00 45,000.00 50,000.00	EXPENDED IN CURRENT YEAR (3)	EXPENDED IN PRIOR YEARS (3)	COMPLETION COST	PROCEEDS NOT EXPENDED	June 2026 June 2026 June 2026 June 2026 June 2026
PROJECT (i) Repairing, Improving, Adding to, renovating, extending, upgrading, demolishing, and equipping school buildings, support facilities and athletic facilities in the Baker Count School District useful or desirable in connection therewith, including acquring any necessary propery therefore, both real and personal; (ii) Adding Classrooms; (iii) Acquiring transportation vehicles and maintenance vechiles and equipment; (iv) Acquiring and upgrading buses; (v) Acquring technology, safety, and security equipment;	\$ 910,000.00 \$ 15,000.00 10,000.00	910,000.00 \$ 15,000.00 15,000.00	EXPENDED IN CURRENT YEAR (3)	EXPENDED IN PRIOR YEARS (3)	COMPLETION COST	PROCEEDS NOT EXPENDED	June 2026 June 2026 June 2026 June 2026 June 2026 June 2026
PROJECT (i) Repairing, Improving, Adding to, renovating, extending, upgrading, demolishing, and equipping school buildings, support facilities and athletic facilities in the Baker Count School District useful or desirable in connection therewith, including acquring any necessary propery therefore, both real and personal; (ii) Adding Classrooms; (iii) Acquiring transportation vehicles and maintenance vechiles and equipment; (iv) Acquiring and upgrading buses; (v) Acquring technology, safety, and security equipment; (vi) Improving transportation facilities;	\$ 910,000.00 \$ 15,000.00 10,000.00	910,000.00 \$ 15,000.00 45,000.00 15,000.00 10,000.00	EXPENDED IN CURRENT YEAR (3)	EXPENDED IN PRIOR YEARS (3)	COMPLETION COST	PROCEEDS NOT EXPENDED	June 2026

⁽¹⁾ The School District's original cost estimate as specified in the resolution calling for the imposition of the Local Option Sales Tax.

See notes to the basic financial statements.

⁽²⁾ The School District's current estimate of total cost for the projects. Includes all cost from project inception to completion.

⁽³⁾ The voters of Baker County approved the imposition of a 1% sales tax to fund the above projects and retire associated debt. Amounts expended for these projects may include sales tax proceeds, state, local property taxes and/or other funds over the life of the projects.